

Garage Floor July 2014

1 Ordered 54 boxes of tiles from Norsk Store and 1 box of trim. Each tile is 18" x 18" square and 6 tiles are in a box and 4 boxes are in each large box shown



Packing Slip
Customer Ref: 34820
Order Date: 07/02/2014

Customer Service: Norsk-Stor.com or orders@promafill.com

Order Number: 0000034820

Bill To:
Malcolm Beasley
5500 Overlook Road
Mobile, AL 36618
251-344-0028
malcolmbasleysr@comcast.net

Ship To:
Malcolm Beasley
5500 Overlook Road
Mobile, AL 36618
251-344-0028
malcolmbasleysr@comcast.net

P.O. Number	Rep	Via
		FedEx Home Delivery

Qty	Product	Pick Seq.	Description
54	N5MPCRDG #	BULKPIC	Raised Coin Text - Dove Gray (8) Pack
1	NSTKDG4	BULKPIC	Solid Texture - DOVE GRAY Trim Kit (14) Connector (4) Corners

Total Pieces to ship: 55

2. In about two weeks the boxes arrived.



3. I Filled in the major cracks.



4. I also, filled a few minor cracks.



5. I Laid out the front row adjacent to the garage door framework and check for square along the sidewalls and of course it was not square so I split the difference.



6. I cut out for the garage door rails.



7. I Installed the front edging.



8. I Moved the tools over to the house side. Did I mention that I vacuum and blew out the garage many times in this process prior to beginning work and also several times during the process.



9. I cut the tabs off the tiles that fit adjacent to the wall and laid two rows of tiles adjacent to wall. Instruction advised that you should leave a 1/8" to 1/4" gap from solid structures.



10. After the first two rows were laid I was able to move the tools back into their normal position.



11. With fingers depress the 3 corners of tabs into place and then used a rubber mallet to drive the remainder of tabs home.



12. A view of the old 1962 concrete slab and the new floor.



13. Now it was time to bring in Andrew to help me.

Malcolm & Andrew



14. The next day I brought in McNeil to help me and Andrew.

McNeil & Andrew



15. The next day brought in their Dad, Neil to help us finish the job.

Andrew, McNeil & Neil



16. I also helped.

Malcolm, Andrew and McNeil



17. When we were not picking on Andrew.

Malcolm, Andrew and McNeil



18. I moved remainder of tools in placed and put down working mat.



19. Finished.

- 2 Weeks of cleaning up workshop & tools
- 4 days of laying floor, about 2 hours a day.

Now Workshop is to clean to do any work.

